

City of Sanibel



# DONAX WRF & COLLECTION SYSTEM UPDATE



Tetra Tech  
02.07.2023



## Damage Assessments - Detailed

- Sanibel Staff
  - Donax WRF and lift station assessments are ongoing
- Donax WRF Process Improvements Project Contractor/Subcontractors
  - PWC LLC – assessing treatment facility assisted by Wood for instrumentation and Cogburn for electrical systems
- Tetra Tech Staff
  - Under FDEM contract, supporting the City's Donax WRF and lift stations assessment process



## Ongoing Recovery Efforts

- Donax WRF & Collection System
  - Materials acquisition for temporary repairs needed to become functionally operational
  - Materials value of approximately \$1M has been submitted for FDEM direct reimbursement
  - City has issued additional purchase orders that will be submitted for FEMA direct reimbursement
  - Material includes wire, actuator positioners, flowmeter transmitters, VFDs, surge suppressors, motors, pumps, hardware
  - SUEZ assisting with onsite evaluation and testing of MBR process equipment



## Where We Are Today

- Donax WRF
  - Plant is treating 0.75 to 1.0 mgd
  - Raw wastewater entering plant has very low strength which poses challenges
  - Meeting all effluent permit parameter limits
  - Have resumed reuse distribution to Sanctuary, Beachview and Dunes but not to individual meters, with remainder to deep injection well
- Collection System
  - 165 total lift stations controlled from 135 control panels
  - 132 lift stations have LCEC power
  - All lift stations operating in automatic mode

# Donax WRF Process Improvements Project – Current Activities

- Completing instrumentation monitoring & control loop testing for overall project on hold.
- Process performance testing on hold.
- Fine-tuning of operational parameters (oxygen concentrations, internal recycle & return activated sludge flow rates) on hold.
- Contractor is addressing Substantial Completion punch list items.
- Installing wiring to new 2,000 kW generator with generator load bank testing planned for the week of February 13, 2023. Soon after successful testing, generator will be placed into service.

# Discussion