

PROJECT: **Sanibel Island Hurricane Ian Emergency Berm/Beach Recovery Project—  
Direct Purchase of Specified Sand**

OWNER: City of Sanibel

CHANGE ORDER NO. 2

TO: Vulcan Construction Materials  
1200 Urban Center Drive  
Birmingham, AL 35242

You are hereby authorized to make the following additions and/or deductions to your contract amount.

	PREVIOUS CONTRACT AMOUNT	NET CHANGE INCREASE	DECREASE	REVISED (DEDUCT)	(ADD)	CONTRACT AMOUNT
TOTAL:	<u>\$3,822,020.23</u>	<u>\$431,416.60</u>	<u>\$</u>	<u>\$</u>	<u>\$</u>	<u>\$4,253,436.83</u>

Description of Change:      Add X      Deduct

Direct purchase of 52,420 additional tons of Specified Sand at a unit price of \$8.23/ton for the “Historic Sanibel Lighthouse Post Hurricane Ian Emergency Protection Project” component added to the “Sanibel Island Post Hurricane Ian Emergency Berm/Beach Recovery Project”. The total estimated sand quantity for the “Historic Sanibel Lighthouse Post Hurricane Ian Emergency Protection Project” increased from 75,000 tons in April 2024 to 105,000 tons in November 2024 due to the cumulative impacts of tropical systems during the summer of 2024 (Tropical Storm Debby, Hurricane Helene, and Hurricane Milton) plus pending approval from USACE to expand the fill template to include the area from the fishing pier to the bay side boundary of Lighthouse Beach Park.

Project Component	Estimated Tons	Contract Quantity	Actual Tons Purchased	Remaining Tons	Cost @ \$8.23/Ton
Emergency Berm/Gullies	410,100	410,100	389,401	20,699	3,375,123.00
Sanibel Lighthouse-Spring 2024 (Change Order 1)	75,000	54,301	22,420	52,580	446,897.23
Sanibel Lighthouse-Fall 2024 (Change Order 2)	105,000	52,420	TBD		431,416.60
Totals	590,100	516,821			4,253,436.83

Work will commence the week of November 11, 2024, and be completed no later than February 14, 2024.

RECOMMENDED:

APPROVED:

OWNER City of Sanibel

By Holly Milbrandt

Title Project Mgr/Nat Res Dir Date 11/8/24

By \_\_\_\_\_

Title City Manager Date 11/12/2024

ACCEPTED:

CONTRACTOR \_\_\_\_\_

BY \_\_\_\_\_

Title \_\_\_\_\_ Date \_\_\_\_\_